



Report
June 2015
Construction of Vardenis - Martakert Highway
Sotk – Kharvachar part/First part (13,65 km)

Project start:	February 2014
Project end:	May 2016
Benefactor:	All Armenians

Ongoing works:

- Asphalting of upper layer

Sotk – Kharvachar part
Second part (8,45 km)

Project start:	February 2014
Project end:	May 2016
Benefactor:	All Armenians

Ongoing works:

- Earthworks



Sotk – Kharvachar part Third (10 km) and fourth part (7,85 km)

Ongoing works:

- Implementation of land surface slopes
- Restoration of destroyed sections of crooks
- Preparation and storage of gravel





Sotk – Kharvachar part Fifth part (8,47 km)

Currently, the works aren't being carried out in this part.

Kharvachar – Charektar part (22,4 km)

Completed works:

- Earthworks

Currently, the works aren't being carried out in this part.

Charektar – Drmbon part (20,04 km)

Ongoing works:

- Asphaltting works
- Paving of gravel preparatory layer and absorbing of bitumen
- Asphaltting works and installation of sewage system in Getavan village





Drmbon – Alishan part (10,1 km)

Ongoing works:

- Asphaltating works
- Paving of gravel preparatory layer and absorbing of bitumen





Alishan – Sarsang part (4,8 km)

Completed works:

- Earthworks

Maghavuz – Martakert part (8,2 km)

Completed works:

- Earthworks