



**Report**  
**September 2015**  
**Construction of Vardenis - Martakert Highway**  
**Sotk – Kharvachar part**  
**Second part (8,45 km)**

Project start:	<b>February 2014</b>
Project end:	<b>May 2016</b>
Benefactor:	<b>All Armenians</b>

**Ongoing works:**

- Earthworks and construction of drainage
- Asphalting works are still going on
- Filling and smoothing of road sides





## Sotk – Kharvachar part Fourth part (7,85 km)

### Completed works:

- Paving of gravel preparatory layer and absorbing of bitumen
- Asphalting works of internal layer

### Ongoing works:

- Erection of land surface slopes
- Restoration of destroyed sections of crooks
- Preparation and storage of gravel

## Charektar – Drmbon part First part (10 km)

### Completed works:

- Asphalting works

### Ongoing works:

- Filling and smoothing of road sides
- Preparation and storage of gravel







## Charektar – Drmbon part Second part (10,4 km)

### Completed works:

- Installation of black gravel
- Asphaltting works of upper and inner layer

### Ongoing works:

- Filling and smoothing of road sides





## Drmbon – Alishan part (10,1 km)

### Completed works:

- Paving of gravel preparatory layer and absorbing of bitumen
- Asphalting works of upper and inner layer

### Ongoing works:

- Repair of road potholes
- Paving of gravel preparatory layer

